



Weekly GC Report #20

Project Name: South Dakota Ave McDonalds

Project Address: 4950 South Dakota Ave, NE Washington D.C.

Report Period: 9/22/2025 through 9/26/2025

Mingle PM: Hank Lilienthal 314-210-4313

David Cook 804-551-0331

Mingle Superintendent: Scott Stern 814-935-5471

Building Permit #: B2406681

Schedule Status: On Schedule per the new schedule

Lost Days Due to Weather: 6 (5/13/2025 and 5/14/2025 due to rain) (5/21/2025 and 5/22/2025 due to rain) (5/27/2025 and 5/28/2025 due to rain)

Lost Days Due to Delays: None

Start Date: Began Demo on 4/18/2025

Current Completion Date:

Construction Activities Completed This Week

- Continued Sanitary site work
- Footers for trash corral
- Installed masonry wall at trash corral
- Installed plumbing floor fixtures
- Began tile work
- Blocking for roof wind screen
- Interior concrete curbs
- APM Panels installed at drive through windows

Construction Activities Anticipated Next Week

- Continuing interior drywall/FRP install
- Continuing public space utility work
- Continuing tile work
- Repair site wall brick

Inspections Completed This Week

- Concrete testing for trash corral footings and interior curbs

General Notes/Comments

- Paramount Pest restarted service, rat trap to be checked monthly and counts will be provided

Observations / Issues

- None to note

FWA Log:

Progress Photos





