



## Weekly GC Report #20

**Project Name:** South Dakota Ave McDonalds

**Project Address:** 4950 South Dakota Ave, NE Washington D.C.

**Report Period:** 9/8/2025 through 9/12/2025

**Mingle PM:** Hank Lilienthal 314-210-4313

David Cook 804-551-0331

**Mingle Superintendent:** Gary Rice 704-223-6321

**Building Permit #:** B2406681

**Schedule Status:** On Schedule per the new schedule

**Lost Days Due to Weather:** 6 (5/13/2025 and 5/14/2025 due to rain) (5/21/2025 and 5/22/2025 due to rain) (5/27/2025 and 5/28/2025 due to rain)

**Lost Days Due to Delays:** None

**Start Date:** Began Demo on 4/18/2025

**Current Completion Date:**

### **Construction Activities Completed This Week**

- Began hanging drywall/FRP
- Install roof hydrant
- Began sanitary site work
- 

### **Construction Activities Anticipated Next Week**

- Continuing interior drywall/FRP install
- Footers for trash coral
- Continuing sanitary work
- Begin public space utility work
- 

### **Inspections Completed This Week**

- Building insulation
- Plumbing rough in
- Mechanical duct work sealant

### **General Notes/Comments**

- Paramount Pest restarted service, rat trap to be checked monthly and counts will be provided

### **Observations / Issues**

- None to note

### **FWA Log:**

1. Retaining wall brick forthcoming

Progress Photos



