



Weekly GC Report #20

Project Name: South Dakota Ave McDonalds

Project Address: 4950 South Dakota Ave, NE Washington D.C.

Report Period: 10/06/2025 through 10/10/2025

Mingle PM: Hank Lilienthal 314-210-4313

David Cook 804-551-0331

Mingle Superintendent: Scott Stern 814-935-5471

Ken Thompson 814-312-4053

Building Permit #: B2406681

Schedule Status: On Schedule per the new schedule

Lost Days Due to Weather: 6 (5/13/2025 and 5/14/2025 due to rain) (5/21/2025 and 5/22/2025 due to rain) (5/27/2025 and 5/28/2025 due to rain)

Lost Days Due to Delays: None

Start Date: Began Demo on 4/18/2025

Current Completion Date:

Construction Activities Completed This Week

- Continued tile and interior wall finished
- Finished EIFS
- Began grading for on site curb
- Continued public space utility work
- Kitchen Pre/Main shipment and

Construction Activities Anticipated Next Week

- Continuing public space utility work
- Begin bio-retention pond excavation
- Trenching for site electric
-

Inspections Completed This Week

- TPF Inspection completed

General Notes/Comments

- Paramount Pest restarted service, traps checked count provided was 2.

Observations / Issues

- None to note

FWA Log:

Progress Photos



