



## Weekly GC Report #28

**Project Name:** South Dakota Ave McDonalds

**Project Address:** 4950 South Dakota Ave, NE Washington D.C.

**Report Period:** 10/27/2025 through 10/31/2025

**Mingle PM:** Hank Lilienthal 314-210-4313

David Cook 804-551-0331

**Mingle Superintendent:** Scott Stern 814-935-5471

Ken Thompson 814-312-4053

**Building Permit #:** B2406681

**Schedule Status:** On Schedule per the new schedule

**Lost Days Due to Weather:** 6 (5/13/2025 and 5/14/2025 due to rain) (5/21/2025 and 5/22/2025 due to rain) (5/27/2025 and 5/28/2025 due to rain) 10/29/2025 due to rain)

**Lost Days Due to Delays:** None

**Start Date:** Began Demo on 4/18/2025

**Current Completion Date:**

### **Construction Activities Completed This Week**

- Continued interior wall finishes
- Continued grading for on site curb
- Continued public space utility work
- Begin bio-retention pond contaminated soil removal

### **Construction Activities Anticipated Next Week**

- Continuing public space utility work
- Continuing bio-retention pond excavation
- Continue irrigation sleeve installation
- Continue grading and pouring curb

### **Inspections Completed This Week**

### **General Notes/Comments**

- Paramount Pest restarted service, traps checked count provided was 2.

### **Observations / Issues**

- None to note

### **FWA Log:**

Progress Photos





