



Capital Grid Segment 2

3 Week Look Ahead Schedule

Key words and definitions:

Stake Out/Engineering- Civil design engineers provide physical points of reference for accuracy of conduit installation. Often water-based spray paint is used to mark the ground.

Excavation-Removal of roadway and the earth beneath to depths of 10-25'

Box Tunnel- An excavation method where a horizontal shaft is constructed under the surface

Backfill – The action of replacing the excavated earth with approved materials compacted to required densities

Conduit- The pipe package being installed to power the substations. The Substations then convert and distribute the power to the customers (public)

Temporary and Permanent Restoration- Temporary restoration is performed while work is still On-going. This allows for roadways to be open when a section of work is complete a final Asphalt overlay will occur restoring the road to an excellent condition.

Week of 9-21-2020

5236 TO 5299 BLOCK OF NEW HAMPSHIRE AVE NW

- EXCAVATING
- CONDUIT INSTALLING & ENCASEMENT
- BACKFILLING & TEMP RESTORATION

4800 TO 4836 BLOCK OF NEW HAMPSHIRE AVE NW

- BACKFILL & TEMP RESTORATION

5128 TO 5200 BLOCK OF NEW HAMPSHIRE AVE NW

- BACKFILL OPERATIONS & TEMP RESTORATIONS

405 TO 425 RIGGS ROAD

- EXCAVATING MH9A
- SETTING MH9A

4499 TO 4899 BLOCK OF NEW HAMPSHIRE AVE NW

- MANDREL AND CONDUIT CERTIFICATION

Week of 9-28-2020

5250 TO 5299 BLOCK OF NEW HAMPSHIRE AVE NW

- TEMP RESTORE [FINGERS MH7B]

5299 TO 5399 BLOCK OF NEW HAMPSHIRE AVE NW

- EXCAVATION
- CONDUIT INSTALLATION & ENCASEMENT
- BACKFILL & TEMP RESTORATION

405 TO 425 RIGGS ROAD

- BACKFILLING AND RESTORING MH9A

33 TO 100 RIGGS ROAD

- START EXCAVATION FOR MH8B

405 TO 499 RIGGS ROAD

- START EXCAVATION
- CONDUIT INSTALL
- BACKFILL & TEMP RESTORATION

Week of 10-5-2020

5250 TO 5299 BLOCK OF NEW HAMPSHIRE AVE NW

- BACKFILLING & TEMP RESTORATION [COMMUNICATION]

5299 TO 5399 BLOCK OF NEW HAMPSHIRE AVE NW

- CONDUIT INSTALLATION & ENCASEMENT
- BACKFILL & TEMP RESTORATION

33 TO 100 RIGGS ROAD

- SETTING MH8B

405 TO 499 RIGGS ROAD

- CONDUIT INSTALL
- BACKFILL & TEMP RESTORATION